## SPP - Annual Status Report

## Table 1: Summary of Infrastructure Delivery

Data is based on the last adopted DCP Report Revision being: DCA 3 Revision 2

Item Name	Start Date	End Date	Progress (by value)	Complete	Grants \$	Shire %	DCP %	Notes:
Administration			40%		\$0	0%	100%	
Bishop Road East	27/07/2027	27/07/2029	0%		\$0	0%	100%	
Goodwood Boulevard	27/07/2027	27/07/2029	0%		\$0	0%	100%	
Keirnan Park DSS	27/07/2025	27/07/2027	0%		-\$2,000,000	0%	100%	
North South Road	27/07/2030	27/07/2032	0%		\$0	0%	100%	
Skyline Boulevard	27/07/2019	27/07/2034	47%		\$0	0%	100%	
Taylor Road/Adams Street	27/07/2026	27/07/2028	0%		\$0	0%	100%	
Taylor/Scott Rd PS NOS	27/07/2033	27/07/2034	0%		\$0	0%	100%	
Tinspar Avenue	27/07/2019	27/07/2037	20%		\$0	0%	100%	
Water Monitoring	27/07/2028	27/07/2038	0%		\$0	0%	100%	
Whitby (Reilly Road) DSS	27/07/2031	27/07/2033	0%		\$0	0%	100%	

## Table 2: Financial Position of DCF

Financial Year: FY 2024/2025

<b>Current DCF Balance</b>	<b>Credits Owed</b>	Fund Balance	Credits	Contributions	DCA
(inc. Liabilities)	(Liabilities)				
-\$1,331,390.56	-\$1,685,160.84	\$353,770.28	-\$6,804,120.76	\$5,426,598.49	3

Has the DCF account been independently audited? At what date?

Has the annual review of the Cost Apportionment Schedule (CA) and Cost Estimates been undertaken?

Are dwelling forecasts current?

Yes, 30/06/2025

Yes, 10/02/2025

Yes, 10/02/2025